

**2019: Summit LRP #3 Central**

\*The schedule is tentative and subject to change\*

Road	From	To	Treatment	Status (Map)	General Overview
Acacia Blvd.	Fisher St.	Park Rd.	CSC3.5	Paving in Progress	Base repair complete, top course paving to begin soon.
Algonquin St.	Iroquois St.	Mohawk St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Cambridge Ave.	Fisher St.	Park Rd.	CSC3.5	Paving in Progress	Base repair complete, top course paving to begin soon.
Cherokee Dr.	Sagamore Rd.	Sagamore Rd.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Crest Rd.	Edgewood Dr.	Sunset Dr.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Dahlem Blvd.	Larry's Dr.	Kensington Dr.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Devonshire Rd.	Larry's Dr.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Devonshire Rd.	Jericho Rd.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Eastlane	Roosevelt Rd.	Road End	CSC3.5	Paving Complete, Final Restoration to Follow	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow soon.
Edgewood Dr.	Browns Lake Rd.	Lake Shore Rd.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Fisher St.	Acacia Blvd.	Road End	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Hampton Dr.	Westlane	Eastlane	CSC3.5	Paving Complete, Final Restoration to Follow	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow soon.
Iroquois St.	Mohawk St.	Algonquin St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Jericho Rd.	Kibby Rd.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Kensington Dr.	Kibby Rd.	Dahlem Blvd.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Lake Shore Rd.	Edgewood Dr.	Sunset Dr.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Larry's Dr.	Kibby Rd.	Dahlem Blvd.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Lenlo Dr.	S. Walmont Dr.	N. Walmont Dr.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Mohawk St.	Iroquois St.	Algonquin St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
N. Argus Ct.	W. Argus Ct.	Ranch Blvd.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Park Rd.	Weatherwax Dr.	Horton Rd.	CSC3.5	TBD	Estimated timeframe TBD
Park Rd.	Horton Rd.	Stonewall Rd.	CSC3.5	TBD	Estimated timeframe TBD
Pawnee St.	Sagamore Rd.	Mohawk St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Ranch Blvd.	Park Rd.	Road End	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
River View Dr.	Browns Lake Rd.	Road End	CMHO2.0	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Roosevelt Cir.	Horton Rd.		CSC3.5	Paving in Progress	Base repair complete, top course paving to begin soon.
Roosevelt Rd.	Park Rd.	Westlane - Eastlane	CSC3.5	Paving Complete, Final Restoration to Follow	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow soon.
S. Argus Ct.	W. Argus Ct.	Road End	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Sagamore Rd.	Hinkley Blvd.	Road End	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Samaritan Dr.	Jericho Rd.	End Certified Road	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Sandy Beach Ln.	Woodland Rd.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Sioux St.	Iroquois St.	Mohawk St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Strathmoor Ln.	Kibby Rd.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Sunset Dr.	Browns Lake Rd.	Lake Shore Rd.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Tracey Dr.	Fisher St.	Park Rd.	CSC3.5	Paving in Progress	Base repair complete, top course paving to begin soon.
W. Argus Ct.	S. Argus Ct.	N. Argus Ct.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Westlane	Roosevelt Rd.	Road End	CSC3.5	Paving Complete, Final Restoration to Follow	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow soon.
Winbar Dr.	Probert Rd.	Algonquin St.	CSC3.5	Pulverizing Complete	Crush and shape complete, paving to begin in next 1-2 weeks.
Winston Dr.	Westlane	Eastlane	CSC3.5	Paving Complete, Final Restoration to Follow	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow soon.
Wood Ln.	Woodland Rd.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.
Woodland Rd.	Edgewood Dr.	Sandy Beach Ln.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by mid-June.

**2019: Summit LRP #3 East**

\*The schedule is tentative and subject to change\*

<b>Road</b>	<b>From</b>	<b>To</b>	<b>Treatment</b>	<b>Status (Map)</b>	<b>General Overview</b>
Appleway Dr.	Draper Rd.	Gatewood Dr.	CMHO3.5	Paving in Progress	Curb repair and top course paving to be completed in the next 1-2 weeks.
Argyle Rd.	Garden City Rd.	Valley View Rd.	CSC3.5	TBD	Estimated timeframe TBD
Ave. C	Echo Beach Dr.	Hague Ave.	CSC3.5	Paving to be Completed by June 2020	Top course paving to begin by June 2020.
Echo Beach Dr.	Ave. C	Road End	CMHO2.0	Paving to be Completed by June 2020	Top course paving to begin by June 2020.
Garden City Rd.	River Park Rd.	Draper Rd.	CSC3.5	TBD	Estimated timeframe TBD
Gatewood Dr.	Park Dr.	Road End	CMHO3.5	Paving in Progress	Curb repair and top course paving to be completed in the next 1-2 weeks.
Hampstead Way	River Park Rd.	Argyle Rd.	Pave Gravel Road	TBD	Prep work is ongoing, paving expected mid-Summer
Kingston Ct.	Appleway Dr.	Road End	CMHO3.5	Paving in Progress	Curb repair and top course paving to be completed in the next 1-2 weeks.
River Park Ct.	River Park Rd.	Road End	Pave Gravel Road	TBD	Prep work is ongoing, paving expected in early June.
River Park Rd.	Valley View Rd.	Draper Rd.	CSC3.5	TBD	Estimated timeframe TBD
Trumble Ave.	Francis St.	Road End	Pave Gravel Road	TBD	Prep work is ongoing, paving expected mid-Summer
Valley View Rd.	Draper Rd.	River Park Rd.	CSC3.5	TBD	Estimated timeframe TBD

**2020: Summit LRP #4**

\*The schedule is tentative and subject to change\*

Road	From	To	Treatment	Status (Map)	General Overview
Alley	Forest Ct.	Vandercook Dr.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Almo Terr.	Orne St.	Road End	Pave Gravel Road	Work to Begin in June 2020	Prep work is ongoing, paving expected in early June.
Amherst St.	Overhill Rd.	Dartmouth Dr.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Avondale Ave.	S. Jackson St.	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Bell Ave.	Fairview	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Birdsell St.	Francis St.	Fairview	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Blue Ln.	Kibby Rd.	Road End	CMHO3.5	TBD	Estimated timeframe TBD
Bow St.	Highland Ave.	Loop	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Clark St.	Overhill Rd.	Fairview	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Coler St.	Fairview	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Coler St.	Francis St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Cove St.	Hinkley Blvd.	Vandercook Dr.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Crest St.	South St.	Orne St.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin early June.
Crest St.	Orne St.	Road End	Pave Gravel Road	Work to Begin in June 2020	Prep work is ongoing, paving expected in early June.
Dale St.	South St.	Lincoln Ct.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Dale St.	Lincoln Ct.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Dartmouth Dr.	Stanford Ln.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Dresden Dr.	Robinson Rd.	Road End	CMHO3.5	TBD	Estimated timeframe TBD
Eggleston St.	South St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Emelia St.	Meridian Rd.	Road End	HMA2.0	TBD	TBD
Fairview Dr.	Summit St.	Coler St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Forest Ct.	Vandercook Dr.	Vandercook Dr.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Francis St.	Lakeside Ave.	McDevitt Ave.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Gilman Pl.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Glendale Rd.	Oakwood Ave.	Prairie St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Greenbriar Dr.	Horton Rd.	Road End	CSC3.5	TBD	Estimated timeframe TBD
Helena St.	South St.	End of Pavement	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin early June.
Helena St.	Orne St.	Road End	Pave Gravel Road	Work to Begin in June 2020	Prep work is ongoing, paving expected in early June.
Highland Ave.	Overhill Rd.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Hillside Ave.	S. Jackson St.	Overhill Rd.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Hollis St.	S. Jackson St.	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Julia St.	Meridian Rd.	Road End	HMA2.0	TBD	TBD
Julian St.	Hinkley Blvd.	Road End	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Lafayette St.	Wright St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Lakeside Ave.	Francis St.	Road End	CMHO3.5	Work to Begin in June 2020	Cold milling anticipated to begin in June.
Lincoln Ct.	Francis St.	Dale St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Lucille Dr.	Palmer Ave.	Lincoln Ct.	Pave Gravel Road	Paving in Progress	HMA paving in progress. Expected completion in July.
McDevitt Ave.	Francis St.	Cove St.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Meadow Ln.	Oakwood Ave.	Overhill Rd.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Merriman St.	South St.	Woodland Ave.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Micor Dr.	Jackson City Limits	Road End	CMHO3.5	TBD	TBD
Norwood Rd.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Oak St.	McDevitt Ave.	Hinkley Blvd.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Oakwood Ave.	Parkside Dr.	Overhill Rd.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Orne St.	Helena St.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin early June.
Overhill Rd.	Clark St.	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Palmer Ave.	S. Jackson St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Park Ave.	McDevitt Ave.	Road End	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Park Ave.	Vandercook Dr.	Road End	Pave Gravel Road	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Parkside Dr.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving in Progress	Crush and shape complete, paving to begin in next 1-2 weeks.
Pierce Ave.	Overhill Rd.	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Prairie St.	Road End	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.

Ridge St.	McDevitt Ave.	Hinkley Blvd.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
S. Jackson St.	Hillside Ave.	South St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Sara St.	Vandercook Dr.	Lakeside Ave.	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Schelling Dr.	South St.	Road End	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin by late May/early June.
South St.	S. Jackson St.	Francis St.	CMHO3.5	TBD	Work may begin late Summer 2020 due to Consumers utility work.
Stanford Ln.	Overhill Rd.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Summit Pl.	Palmer Ave.	Hollis St.	Pave Gravel Road	Paving in Progress	HMA paving in progress. Expected completion in July.
Summit St.	Francis St.	Fairview	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Sunnyside Ct.	South St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Vandercook Dr.	Francis St.	Francis St. (Loop)	CSC3.5	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Vandercook Dr.	Francis St.	Park Ave.	Pave Gravel Road	Pulverizing Complete	Crush and shape in progress, paving expected by mid June.
Vining St.	South St.	Orne St.	CSC3.5	Work to Begin in June 2020	Crush and shape anticipated to begin early June.
Vining St.	Orne St.	Road End	Pave Gravel Road	Work to Begin in June 2020	Prep work is ongoing, paving expected in early June.
Walcott Ave.	Overhill Rd.	Francis St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Woodland Ave.	Merriman St.	Eggleston St.	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Wright Ct.	Wright St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.
Wright St.	Francis St.	Road End	CSC3.5	Paving in Progress	HMA paving in progress. Expected completion in July.

**2020: Blackman-Summit LRP #4**

\*The schedule is tentative and subject to change\*

Road	From	To	Treatment	Status (Map)	General Overview
Alley Dr.	O'Leary Rd.	St. Bernard Dr.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Alley St.	Streator Ave.	Knapp St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Amos Ave.	E. Michigan Ave.	Chapin St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Ann St.	Page Ave.	Charlotte St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Baxter St.	Roberts St.	Henrietta St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Beecher St.	Roberts St.	Watts St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Carson Ave.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Chapin St.	Henrietta St.	Amos Ave.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Charlotte St.	Ann St.	Henrietta St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Charlotte St.	Dettman Rd.	Peach St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Cherokee Ln.	Key St.	Chippewa Trl.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Chippewa Trl.	Dettman Rd.	Key St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Dettman Rd.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Elliott Rd.	M-106 (West Jct.)	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Henrietta St.	E. Michigan Ave.	Twp. Line	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Henrietta St.	Page Ave.	Twp. Line	CSC3.5	TBD	Work to begin late Summer due to Consumers utility work.
Henrietta St.	Charlotte St.	Page Ave.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Hickory St.	Willow St.	Mantle Ave.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Joy Ave.	Roberts St.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Key St.	Mantle Ave.	Peach St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Key St.	Peach St.	Dettman Rd.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Knapp St.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Knollwood Ave.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Leroy St.	Mantle Ave.	200' West of Willow St	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Leroy St.	200' West of Willow St	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Mantle Ave.	Ganson St.	Key St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
McGillivray St.	Streator Ave.	Knapp St.	Pave Gravel Road	Work to Begin July 2020	Some prep work may be performed in June by JCDOT crews.
Osage Ave.	Dettman Rd.	Chippewa Trl.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Peach St.	Ganson St.	Key St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Seminole Pl.	Key St.	Chippewa Trl.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Seneca Dr.	Key St.	Chippewa Trl.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
St. Bernard Dr.	Alley	McGill Rd.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
St. David Dr.	Alley	St. Mark Dr.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
St. Luke Dr.	O'Leary Rd.	St. Bernard Dr.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
St. Mark Dr.	O'Leary Rd.	St. Bernard Dr.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
St. Mathew Dr.	O'Leary Rd.	St. Bernard Dr.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Streator Ave.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Thorpe Rd.	Cooper Rd.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Tyson St.	Roberts St.	Amos Ave.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Tyson St.	Jackson City Limits	Roberts St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Watts St.	E. Michigan Ave.	Chapin St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Watts St.	Page Ave.	Road End	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Whitlock Rd.	Dettman Rd.	Dettman Rd.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.
Willow St.	Ganson St.	Leroy St.	CSC3.5	Work to Begin July 2020	Crush and shape anticipated to begin in July.