

**Summit Township**

\*The schedule is tentative and subject to change\*

Road	From	To	Treatment	Status (Map)	General Overview
Acacia Blvd.	Fisher St.	Park Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Algonquin St.	Iroquois St.	Mohawk St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Alley St.	Streator Ave.	Knapp St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Almo Terr.	Orne St.	Road End	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Amherst St.	Overhill Rd.	Dartmouth Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Ann St.	Page Ave.	Charlotte St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Appleway Dr.	Draper Rd.	Gatewood Dr.	CMHO3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Arbor Hills Rd.	McCain Rd.	Pioneer Dr.	CIPR	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Argyle Rd.	Garden City Rd.	Valley View Rd.	CSC3.5	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.
Ave. C	Echo Beach Dr.	Hague Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Avondale Ave.	S. Jackson St.	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Ayres Rd.	Draper Rd.	US-127	CIPR	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Baxter St.	Roberts St.	Henrietta St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Beecher St.	Roberts St.	Watts St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Bell Ave.	Fairview	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Birdsell St.	Francis St.	Fairview	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Blue Ln.	Kibby Rd.	Road End	CMHO3.5	TBD	Late August start date anticipated at this time.
Bow St.	Highland Ave.	Loop	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Browns Lake Rd.	Wickwire Rd.	Hinkley Blvd.	CIPR	TBD	Late August start date anticipated at this time.
Cambridge Ave.	Fisher St.	Park Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Carson Ave.	Page Ave.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Charlotte St.	Ann St.	Henrietta St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Cherokee Dr.	Sagamore Rd.	Sagamore Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Clark St.	Overhill Rd.	Fairview	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Coler St.	Fairview	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Coler St.	Francis St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Cove St.	Hinkley Blvd.	Vandercook Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Crest Rd.	Edgewood Dr.	Sunset Dr.	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Crest St.	South St.	Orne St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Crest St.	Orne St.	Road End	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Dahlem Blvd.	Larry's Dr.	Kensington Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Dale St.	South St.	Lincoln Ct.	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Dale St.	Lincoln Ct.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Dartmouth Dr.	Stanford Ln.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Dettman Rd.	Page Ave.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Devonshire Rd.	Larry's Dr.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Devonshire Rd.	Jericho Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Dresden Dr.	Robinson Rd.	Road End	CMHO3.5	TBD	Late August start date anticipated at this time.
E. Primilia Ln.	Whispering Woods Dr.	Road End	CIPR	Paving in Progress	Top course paving expected in next 2-3 weeks.
Eastlane	Roosevelt Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Echo Beach Dr.	Ave. C	Road End	CMHO2.0	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Edgewood Dr.	Browns Lake Rd.	Lake Shore Rd.	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Eggleston St.	South St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Emelia St.	Meridian Rd.	Road End	HMA2.0	TBD	Late August start date anticipated at this time.
Fairview Dr.	Summit St.	Coler St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Fisher St.	Acacia Blvd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Forest Ct.	Vandercook Dr.	Vandercook Dr.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Francis St.	Lakeside Ave.	McDevitt Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Garden City Rd.	River Park Rd.	Draper Rd.	CSC3.5	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.
Gatewood Dr.	Park Dr.	Road End	CMHO3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Gilman Pl.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.

Glendale Rd.	Oakwood Ave.	Prairie St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Greenbriar Dr.	Horton Rd.	Road End	CSC3.5	TBD	Late August start date anticipated at this time.
Hampstead Way	River Park Rd.	Argyle Rd.	Pave Gravel Road	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.
Hampton Dr.	Westlane	Eastlane	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Helena St.	South St.	End of Pavement	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Helena St.	Orne St.	Road End	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Henrietta St.	Page Ave.	Twp. Line	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Henrietta St.	Charlotte St.	Page Ave.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Highland Ave.	Overhill Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Hillside Ave.	S. Jackson St.	Overhill Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Hollis St.	S. Jackson St.	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Iroquois St.	Mohawk St.	Algonquin St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Jericho Rd.	Kibby Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Joy Ave.	Roberts St.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Julia St.	Meridian Rd.	Road End	HMA2.0	TBD	Late August start date anticipated at this time.
Julian St.	Hinkley Blvd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Kensington Dr.	Kibby Rd.	Dahlem Blvd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Kingston Ct.	Appleway Dr.	Road End	CMHO3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Knapp St.	Page Ave.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Knollwood Ave.	Page Ave.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Lafayette St.	Wright St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lake Shore Rd.	Edgewood Dr.	Sunset Dr.	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Lakeside Ave.	Francis St.	Road End	CMHO3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Larry's Dr.	Kibby Rd.	Dahlem Blvd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lincoln Ct.	Francis St.	Dale St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Lucille Dr.	Palmer Ave.	Lincoln Ct.	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
McDevitt Ave.	Francis St.	Cove St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
McGillivray St.	Streator Ave.	Knapp St.	Pave Gravel Road	Base in Progress	Some prep work underway or beginning soon by JCDOT crews.
Meadow Ln.	Oakwood Ave.	Overhill Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Meadowbrook Ln.	Springbrook Rd.	Road End	CIPR	Base in Progress	Recycling underway, expected completion in September.
Meridian Rd.	Hart Rd.	US-127	CIPR	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Meridian Rd.	US-127	Floyd Ave.	CIPR	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Merriman St.	South St.	Woodland Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Micor Dr.	Jackson City Limits	Road End	CMHO3.5	TBD	Late August start date anticipated at this time.
Mohawk St.	Iroquois St.	Algonquin St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
N. Argus Ct.	W. Argus Ct.	Ranch Blvd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Norwood Rd.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Oak Lane Rd.	McDevitt Ave.	M-50	CIPR	TBD	TBD. Work likely to occur in conjunction with McDevitt Ave.
Oak St.	McDevitt Ave.	Hinkley Blvd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Oakwood Ave.	Parkside Dr.	Overhill Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Orne St.	Helena St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Overhill Rd.	Clark St.	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Palmer Ave.	S. Jackson St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Park Ave.	McDevitt Ave.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Park Ave.	Vandercook Dr.	Road End	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Park Rd.	Weatherwax Dr.	Horton Rd.	CSC3.5	TBD	Late August start date anticipated at this time.
Park Rd.	Horton Rd.	Stonewall Rd.	CSC3.5	TBD	Late August start date anticipated at this time.
Parkside Dr.	Oakwood Ave.	Hillside Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Pawnee St.	Sagamore Rd.	Mohawk St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Pierce Ave.	Overhill Rd.	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Pioneer Dr.	McCain Rd.	Arbor Hills Rd.	CIPR	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Prairie St.	Road End	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Ranch Blvd.	Park Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Ridge St.	McDevitt Ave.	Hinkley Blvd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
River Park Ct.	River Park Rd.	Road End	Pave Gravel Road	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.
River Park Rd.	Valley View Rd.	Draper Rd.	CSC3.5	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.

River View Dr.	Browns Lake Rd.	Road End	CMHO2.0	TBD	Milling will take place in next 1-2 weeks, followed by paving.
Roosevelt Cir.	Horton Rd.		CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Roosevelt Rd.	Park Rd.	Westlane - Eastlane	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
S. Argus Ct.	W. Argus Ct.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
S. Jackson St.	Hillside Ave.	South St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
S. Meridian Rd.	M-50	South St.	CIPR	TBD	Late August start date anticipated at this time.
Sagamore Rd.	Hinkley Blvd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Samaritan Dr.	Jericho Rd.	End Certified Road	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Sandy Beach Ln.	Woodland Rd.	Road End	CSC3.5	TBD	Milling will take place in next 1-2 weeks, followed by paving.
Sara St.	Vandercook Dr.	Lakeside Ave.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Schelling Dr.	South St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Sioux St.	Iroquois St.	Mohawk St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
South St.	S. Jackson St.	Francis St.	CMHO3.5	TBD	Work anticipated to be done in September due to Consumers utility work.
Stanford Ln.	Overhill Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Strathmoor Ln.	Kibby Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Streator Ave.	Page Ave.	Road End	CSC3.5	Base in Progress	Prep work has begun, crush and shape to take place in next 1-2 weeks.
Summit Pl.	Palmer Ave.	Hollis St.	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Summit St.	Francis St.	Fairview	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Sunnyside Ct.	South St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Sunset Dr.	Browns Lake Rd.	Lake Shore Rd.	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Tracey Dr.	Fisher St.	Park Rd.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Trumble Ave.	Francis St.	Road End	Pave Gravel Road	TBD	Estimated timeframe TBD
Valley View Rd.	Draper Rd.	River Park Rd.	CSC3.5	Base in Progress	Crush and shape complete, grading and paving to follow in the next 1-2 weeks.
Vandercook Dr.	Francis St.	Francis St. (Loop)	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Vandercook Dr.	Francis St.	Park Ave.	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Vining St.	South St.	Orne St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Vining St.	Orne St.	Road End	Pave Gravel Road	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Vrooman Rd.	Twp. Line	Horton Rd.	CIPR	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
W. Argus Ct.	S. Argus Ct.	N. Argus Ct.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
W. Primilia Ln.	Whispering Woods Dr.	Road End	CIPR	Paving in Progress	Top course paving expected in next 2-3 weeks.
Walcott Ave.	Overhill Rd.	Francis St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Watts St.	Page Ave.	Road End	CSC3.5	Base in Progress	Crush and shape anticipated to begin in July.
Westlane	Roosevelt Rd.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Whispering Woods Dr.	Kibby Rd.	E. Primilia/W. Primilia Ln.	CIPR	Paving in Progress	Top course paving expected in next 2-3 weeks.
Winbar Dr.	Probert Rd.	Algonquin St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Winston Dr.	Westlane	Eastlane	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Wood Ln.	Woodland Rd.	Road End	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Woodland Ave.	Merriman St.	Eggleston St.	CSC3.5	Paving Complete	Paving is finished; final restoration work (shoulders) to follow.
Woodland Rd.	Edgewood Dr.	Sandy Beach Ln.	CSC3.5	Base Complete	Paving expected in next 1-2 weeks.
Wright Ct.	Wright St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.
Wright St.	Francis St.	Road End	CSC3.5	Paving Complete	Paving is finished; final restoration work (topsoil and seeding, structure adjustments) to follow.